| ACME OZONE- DDS | | | 23RD NOV 2022 |
|---|---|---|---|
| **FOUNDATION/RAFT LEVEL** | | | **DATES** |
| WD | Arch | SETTING OUT | 10-12-22 |
| | Arch | CENTRE LINE | 15-12-22 |
| WD | Arch | Lift Shaft Pit Section details | 31-12-22 |
| WD | Arch | UGT dwgs | 30-12-22 |
| WD | Struct | Raft/Foundation Layout_ GA and Section details | 06-02-23 |
| WD | Struct | Foundation_ Reinf Plan details | 05-03-23 |
| WD | Struct | Foundation_Reinf Section details | 05-03-23 |
| WD | Struct | REINF. DETAILS OF DOWELS OF COLUMNS / WALLS AT RAFT LEVEL | 10-03-23 |
| WD | Struct | Reinf details_Staircase Plan and Section B2 to Ground | 10-03-23 |
| WD | MEP | Earth layout + Lightening Protection package for substructure | 02-03-23 |
| BOQ | MEP | MEP Tender/BOQ - Earthing work | 02-02-23 |
| WD | MEP | COORDINATED MEP LAYOUT for buried Services below Plinth | NA |
| **B1+B2+Gr LEVEL** | | | |
| WD | Arch | Basement 2 Arch Plan and Section ( conventional ) | 10-02-23 |
| WD | Arch | Basement 1 Arch Plan and Section ( conventional ) | 10-02-23 |
| WD | Arch | Ground Arch Plan and Section ( conventional ) | 10-02-23 |
| WD | Arch | Basement & Podium sections (Up to typical floor) | 10-02-23 |
| WD | Arch | Staircase dwgs (Plans & sections) | 20-02-23 |
| WD | Struct | Basement 2 Struc GA dwg+sections | 24-03-23 |
| WD | Struct | Basement 2 Reinf dwg | 08-04-23 |
| WD | Struct | Basement 1 Struc GA dwg+sections | 24-03-23 |
| WD | Struct | Basement 1 Reinf dwg | 08-04-23 |
| WD | Struct | Staircase details | 25-02-23 |
| WD | Struct | Ground Struc GA dwg+sections | 24-03-23 |
| WD | Struct | Ground Reinf dwg | 08-04-23 |
| WD | MEP | B2 _MEP Coordinated Services LAYOUT | 10-03-23 |
| WD | MEP | B1 _MEP Coordinated Services LAYOUT | 20-03-23 |
| WD | MEP | GROUND_MEP Coordinated Services LAYOUT | 30-03-23 |
| WD | MEP | UGT_MEP Coordinated BW LAYOUT | 20-03-23 |
| **P1+P2+P3+STILT+1ST FLR** | | | |
| WD | Arch | Podium 1 Arch Plan and Section ( conventional ) | 14-03-23 |
| WD | Arch | Podium 2 Arch Plan and Section ( conventional ) | 14-03-23 |
| WD | Arch | Podium 3 Arch Plan and Section ( conventional ) | 14-03-23 |
| WD | Arch | Stilt/Amenity Arch Plan and Section ( conventional ) | 24-03-23 |
| WD | Arch | 1st Floor Arch Plan and Section ( conventional ) | 29-03-23 |
| WD | Struct | Podium 1 Struc GA dwg+sections | 09-05-23 |
| WD | Struct | Podium 1 Reinf dwg | 24-05-23 |
| WD | Struct | Podium 2 Struc GA dwg+sections | 09-05-23 |
| WD | Struct | Podium 2 Reinf dwg | 24-05-23 |
| WD | Struct | Podium 3 Struc GA dwg+sections | 09-05-23 |
| WD | Struct | Podium 3 Reinf dwg | 24-05-23 |
| WD | Struct | Stilt/Amenity Struc GA dwg+sections | 09-05-23 |
| WD | Struct | Stilt/Amenity Reinf dwg | 24-05-23 |
| WD | Struct | 1st Floor Struc GA dwg+sections | 09-05-23 |
| WD | Struct | 1st Floor Reinf dwg | 24-05-23 |
| WD | MEP | P1 _MEP Coordinated Services LAYOUT | 25-04-23 |

| | | | |
|---|---|---|---|
| WD | MEP | P2 _MEP Coordinated Services LAYOUT | 05-05-23 |
| WD | MEP | P3 _MEP Coordinated Services LAYOUT | 15-05-23 |
| WD | MEP | STILT _MEP Coordinated Services LAYOUT | 25-05-23 |
| WD | MEP | 1ST FLOOR_MEP Coordinated Services LAYOUT | 04-06-23 |
| BOQ | MEP | MEP Tender/BOQ - MEP Work for Basement to Podium | 25-03-23 |
| BOQ | MEP | MEP Tender/BOQ - Conduit work for Basement to Podium | 25-03-23 |
| BOQ | MEP | MEP Tender/BOQ - MEP Work for UGT / Plant rooms | 25-03-23 |
| **TYPICAL FLOOR** | | | |
| WD | Struct | **Good for MIVAN Formwork drawing package (Struct)** | **05-02-23** |
| BOQ | Struct | Civil Tender/BOQ - Sub + Super Strucure | |
| BOQ | MEP | MEP Tender/BOQ - Electrical | 18-09-23 |
| BOQ | MEP | MEP Tender/BOQ - Plumbing | 25-09-23 |
| BOQ | MEP | MEP Tender/BOQ - Firefighting | 02-10-23 |
| BOQ | MEP | MEP Tender/BOQ - HVAC | 09-10-23 |
| BOQ | MEP | MEP Tender/BOQ - Lift | 16-10-23 |
| WD | Arch | TYPICAL FLOOR _CIVIL LAOUT (Arch) | 06-04-23 |
| WD | Arch | TYPICAL FLOOR ELECTRICAL LAYOUT (Arch) | 06-04-23 |
| WD | Arch | BLDG & WALL SECTIONS | 25-03-23 |
| WD | Arch | ELEVATION DETAILS FROM Ground TO ROOF LEVEL | 06-05-23 |
| WD | Arch | Staircase Plan and Section Ground to Roof | 06-05-23 |
| WD | Struct | Typical Floor_ GA Plan Section (Struct) | 16-04-23 |
| WD | Struct | Typical Floor_ Slab and Beam Reinf details (Struct) | 01-05-23 |
| WD | Struct | COLUMN/ WALLS DETAILS FROM 1st to ROOF LEVEL | 16-05-23 |
| WD | Struct | Reinf details_Staircase Plan and Section 1st FLOOR TO ROOF LEVEL | 06-05-23 |
| WD | Arch | TYPICAL FLOOR_Toilet LAYOUT and elevation (Arch) | 11-08-23 |
| WD | Arch | TYPICAL FLOOR_Kitchen LAYOUT and elevation (Arch) | 11-08-23 |
| WD | MEP | TYPIAL FLOOR _MEP BW LAYOUT | 10-07-23 |
| WD | MEP | TYPIAL FLOOR _Elec Services LAYOUT | 12-07-23 |
| WD | MEP | TYPIAL FLOOR _PHE (High and Low) Services LAYOUT | 14-07-23 |
| WD | MEP | TYPIAL FLOOR _FF Services LAYOUT | 16-07-23 |
| WD | MEP | TYPIAL FLOOR _AC Services LAYOUT | 18-07-23 |
| WD | MEP | TYPIAL FLOOR _ELV Services LAYOUT | 20-07-23 |
| WD | MEP | TYPIAL FLOOR _MEP Coordinated Services LAYOUT | 22-07-23 |
| **PLAN & DETAILS OF REFUGEE LEVELS L8, L13, L18, L23, L28, L33** | | | |
| WD | **Arch +STRUC** | REFUGE FLOOR _CIVIL LAOUT | 22-06-23 |
| WD | Arch | REFUGE FLOOR_ELECTRICAL LAYOUT (ARCH) | 22-06-23 |
| WD | Struct | BOTTOM REINF. DETAILS OF FLAT SLAB & BEAM REINF. AT REFUGE LEVEL | 12-07-23 |
| WD | Struct | TOP REINF. DETAILS OF FLAT SLAB & BEAM REINF. AT REFUGE LEVEL | 12-07-23 |
| WD | MEP | REFUGE FLOOR _MEP BW LAYOUT | 06-07-23 |
| WD | MEP | REFUGE FLOOR _Elec Services LAYOUT | 08-07-23 |
| WD | MEP | REFUGE FLOOR _PHE (High and Low) Services LAYOUT | 10-07-23 |
| WD | MEP | REFUGE FLOOR _FF Services LAYOUT | 12-07-23 |
| WD | MEP | REFUGE FLOOR _AC Services LAYOUT | 14-07-23 |
| WD | MEP | REFUGE FLOOR _ELV Services LAYOUT | 16-07-23 |
| WD | MEP | REFUGE FLOOR _MEP Coordinated Services LAYOUT | 18-07-23 |
| **PLAN & DETAILS OF TERRACE** | | | |
| WD | Arch | PLAN OF TERRACE | 01-08-23 |
| WD | Struct | BOTTOM REINF. DETAILS OF FLAT SLAB & BEAM REINF. OF TERRACE | 06-08-23 |
| WD | Struct | TOP REINF. DETAILS OF FLAT SLAB & BEAM REINF. OF TERRACE | 06-08-23 |
| WD | MEP | COORDINATED MEP LAYOUT OF TERRACE | 19-08-23 |
| **PLAN OHT LMR LEVEL** | | | |
| WD | Arch | PLAN OF OHT & LMR | 16-08-23 |
| WD | Struct | BOTTOM REINF. DETAILS OF FLAT SLAB & BEAM REINF. OF OHT & LMR | 21-08-23 |
| WD | Struct | TOP REINF. DETAILS OF FLAT SLAB & BEAM REINF. OF OHT & LMR | 21-08-23 |
| WD | MEP | COORDINATED MEP LAYOUT OF OHT & LMR | 03-09-23 |
| **FAÇADE** | | | |
| WD | Arch | FAÇADE PACKAGE (DOOR, WINDOW DETAILS, JALI DETAILS, AL. FINS, PODIUM JALI & FINS | 17-04-23 |