Date :.....

MON TUE WED THU FRI SAT SUN

B6 2nd floor Comments. 31/5/19

1. Chowk side Toilet extend wall to be as thk as the beam (S-form modification)
2. ↳ Accordingly the section will change
3. Master Toilet ledge wall will be for W.C & Wash Basin.
4. For Apt No. 144 Toilet-2 Shaft Service Slab Blue line behind the fins will not be required as there is no beam Ideally the N. trap is also not required.
5. Can the vertical groove detail be labelled Detail @ 'J' (Same as F type & marked in plan). Please talk to Sawrabh.
6. Check Geyser locations. (Same To be as indicated in Ground floor Elec. plans) For "Toilet-2" only. Remove in Detail @ 'F' also
7. The labelling / Note for Horizontle Band at 3rd floor Slab level will be applicable for Yin with vertical groove detail also ??
8. Do not Show dotted Columns in the retail Area (They are below slab)
9. We have noted the red line on the community terrace. But it can be removed on VFC dwg.
10. For Detail @ B indicate flat nos. as done for 'E' type & also mention for 2nd floor.

Date :.....

MON TUE WED THU FRI SAT SUN

(11) For Apts 2 & 3 wherever the private gardens are in front of Bedroom-1 & Bedroom-2 the W3/W2 windows to be made Sliding doors.

(12) Whenever the Elevational Fin termination is happening on terrace area a Separate detail will have to be ~~di~~ given in Section. Currently it terminate 150 below the 2nd floor level in case of NO Community Terrace @ free end but in case of the fin above community terrace finished level of terrace is 100 mm below 2nd floor. Please check & give an specific detail corresponding to 402-09 sheet.

(13) Give a section ~~for~~ line for section through Shaft of Society, Stage or BOH area.

(14) The area below the 2nd floor ported outside Stage area on Community terrace side Check the live termination in plan for level diff.

(15) will the sinks be in transparent colours same as shown in 'E'type? in pdf's.