LODHA

Gauri Kulkarni <gauri.kulkarni@lodhagroup.com>

Prime Square (Lakefront Sector 4) - MOM of Design Co-ordination meeting on Wed 8th May 19

1 message

Gauri Kulkarni <gauri.kulkarni@lodhagroup.com> Tue, May 14, 2019 at 5:45 PM
To: milind-sbcmumbai <milind@sbcmumbai.com>, "STRUCT BOMBAY CONSULTANTS www.sbcmumbai.com" <sbcbom@gmail.com>, StructBombayConsultants <sbcbom21@gmail.com>, Subhash Prajapati <s.prajapati@gokaniconsultants.com>, Vatsal H Gokani <v.gokani@gokaniconsultants.com>, Ebrahim <ebrahim@kapl.in>, Sanket <sanket@kapl.in>, Saurabh <saurabh@kapl.in>, Riyaz <riyaz@kapl.in>, prabhakar bhagwat ahmedabad <pbb-ahm@landscapeindia.net>, prabhakar bhagwat mumbai <pbb-mum@landscapeindia.net>, PROJECTS MICROENGINEERING <projects@microengineering.co>, Anjali Kotekar <anjali@kapl.in>, Nikita Mane <nikita@kapl.in>, Ajay Jadhav <ajay.j@kapl.in>, Anoop Vijayakumar <anoop.vijayakumar@lodhagroup.com>, Deepak Suthar <deepak.suthar@lodhagroup.com>, Aun Abdullah <aun.abdullah@lodhagroup.com>, Vikram More <vikram.more@lodhagroup.com>, Ashok Suthar <ashok.sutar@lodhagroup.com>
Cc: Ajay Gandhewar <Ajay.Gandhewar@lodhagroup.com>, Winster Thomas <winster.thomas@lodhagroup.com>, Smita Acharya <smita.acharya@lodhagroup.com>, Sunil Nair <sunil.nair2@lodhagroup.com>, Mayuresh Kelvalkar <mayuresh.kelvalkar@lodhagroup.com>

Dear All,

Based on the discussion in our meeting on Wed 8th May 19 following actions to be taken:

Second floor co-ordination & closure (Florea A & D & Olivia):

1. 2nd floor arch dwgs (Florea A & D & Olivia) to be shared by KAPL on **10th May** with SBC & Gokani- Already done.
2. 2nd floor structural dwgs (Florea A & D & Olivia) to be shared by Gokani & SBC by **15th May**.
3. 1 week will be required for struct & arch co-ordination-up to **21st May**
4. Arch & Struc dwgs to be shared with ME for 1st floor ceiling & second floor retail terrace BWD.- **20th May**
5. Final VFC Arch & Struc. dwgs to be released by **23rd May**. (Retail mumty side dwg part can be kept on hold)
6. Electrical dwgs to be shared by **1st week of June**.

Typical floor closure (All typologies):

1. BWD for typical floor to be received by **15th May.**
2. SBC & Gokani to share the typical floor struc dwgs on **17th May.**
3. Arch approvals on the structural dwgs by **22nd May.**
4. Final Arch dwgs to be shared by **28th May.**
5. Electrical dwgs to be shared by **1st week of June**.

B6 typical & first floor BWD comments discussed & shared on 8th May.

Balance points for deliverables:

Arch Second floor dwg set- Florea A & D & Olivia **shared by KAPL**

Arch Typical floor dwg set- All typologies.(Refer MOM points for date)

Arch Electrical Ground floor (RCP) plans- B6 **pending. (Received today)**

Arch Electrical First floor (RCP) plans- B6 **pending**.**(To be shared by 22nd May)**

Arch Electrical Second floor (RCP) plans- Priority 1-Florea A & D Priority 2-B6

Arch Electrical Typical floor (RCP) plans- All typologies (E1 layout is already frozen)(Refer MOM points for date)

MEP-First floor Builder work dwgs**- Florea A & D is Closed. Lodha MEP Team. C2 Closed. B6 deliverable only.**

MEP-Second floor Builder work dwgs- ME (Pending) **Lodha MEP Team.**

MEP-Typical floor Builder work dwgs- ME (Pending) **Lodha MEP Team.**

Struc-Plinth level dwgs- All closed (**B6 A wing KAPL to comment & SBC to incorporate**)

Struc-First floor dwgs- Florea A & D Closed.. E1 & E3 **Closed**. B6 **Closed** . C2 **Closed.**

Struc-Second floor dwgs- Florea A & D & B6.(**Struc team will receive Florea A & D & Olivia dwg by 10-5-19 & the struc dwg will be expected by 15-5-19**).

Struc-Typical floor dwgs- E1T!,E1T2,E1T3,E3T1,E3T2,C2 & B6.(**To start with the VFC dwg preparation & Target to be 17th May to be shared with struc & MEP**)

MEP- Lightning arrestors approval from KAPL.- DWGs reviewed in the meeting & comments shared with ME.

Facade- VFC plans will be shared along with door window schedule (Lodha Design Team) **Shared.**

The MOM of the above points is attached for records.

Regards
Gauri.

MOM LAKEFRONT.xlsx
231K