LODHA

Gauri Kulkarni <gauri.kulkarni@lodhagroup.com>

Re: Floria D wing Terrace Slab Points.

1 message

Gauri Kulkarni <gauri.kulkarni@lodhagroup.com> Fri, Feb 21, 2020 at 3:15 PM
To: Prasanna Patil <prasanna.patil@lodhagroup.com>
Cc: Sunil Shinde <sunil.shinde@lodhagroup.com>, Winster Thomas <winster.thomas@lodhagroup.com>, Deepak Suthar <deepak.suthar@lodhagroup.com>, Vilas Nidsoshi <vilas.nidsoshi@lodhagroup.com>, Arun Dakave <arun.dakave@lodhagroup.com>, Nitin Sannake <nitin.sannake@lodhagroup.com>, Onkar Deshmukh <onkar.deshmukh@lodhagroup.com>, Satish Kshirsagar <satish.kshirsagar@lodhagroup.com>

Dear Prasanna,
Please find our reply in blue in the trail mail.
Also find the section 33 modified as discussed.
Regards
Gauri

On Thu, Feb 13, 2020 at 6:59 PM Winster Thomas <winster.thomas@lodhagroup.com> wrote:

> Dear Sunil,
>
> Please find our reply in Red. Also find attached updated drawing.
>
> Dear Gauri Madam,
>
> Kindly address point no 3 and 4.
>
> Regards,
>
> Winster Thomas
>
> Manager - Structural Design | Design
>
> LODHA BUILDING A BETTER LIFE
>
> d 022.6133.9462 • m 9029267713 • www.lodhagroup.com
>
> .
>
> **Please do not print this email unless it is absolutely necessary**
>
> **From:** Sunil Shinde [mailto:sunil.shinde@lodhagroup.com]
> **Sent:** Thursday, February 13, 2020 3:57 PM
> **To:** Deepak Suthar; Winster Thomas
> **Cc:** Lodha Vilas Nidsoshi Sir; Arun Dakave; Nitin Sannake; Onkar Deshmukh; Satish Kshirsagar; Prasanna Patil
> **Subject:** Re: Floria D wing Terrace Slab Points.
>
> Dear Sir,
>
> With respective to the trailing mail, kindly revert us as early as possible because D wing terrace slab shuttering work now in progress.
>
> Thanks

Sunil

On Mon, 10 Feb 2020, 17:54 Prasanna Patil, <prasanna.patil@lodhagroup.com> wrote:

> Dear Winster,
>
> Following points were discussed of Floria D wing terrace slab.
>
> 1.RB-1,2,3,65,66,103,104,166,167 : Size = 300 x 650.
>
> At typ floors the size of same beam is 200 x 650,due to this mivan modification to be done which is time consuming.
>
> So the beam can be taken outside the column face keeping inner face constant as in typical
>
> floor or can beam size be reduced to 200 x 650 by enhancing steel? Pl confirm.
>
> Beam size changed to 200x650. Refer attached drawing ok
>
> 2.Master Bedroom of flat 2,3,6 and 7 : Window chajja parapet wall section missing.
>
> Sectional detail added. Refer attached drawing.ok
>
> 3.Chajja of living room of flat of 1 to 8 can be kept at the same lvl as filling is to be done.
>
> We are okay to remove the fold slab and provide filling. Architect to confirm. We are ok with the said arrangement.
>
> 4.Section 19A,20A parapet wall shown in chowk area ,can be eliminated by putting MS rail.
>
> Architect to confirm. The 400mm ht bund is required for arresting the fill (for slopes) on terrace floor. Also in case the parapet is removed in section 20 the railing ht will have to be increased for certain portion which is not advisable. Hence the parapet cannot be removed.
>
> 5.Parapet wall thickness not uniform.
>
> To be followed as the drawing. This can be 150mm uniform everywhere.
>
> Kindly confirm.
>
> Thanks,

PRASANNA PATIL

Manager | Construction Management

LODHA
BUILDING A BETTER LIFE

d +91.22.6133.4400 ● m +91.9833601306 ● www.lodhagroup.com

Please do not print this email unless it is absolutely necessary



NEW CUFFE PARADE
Life at its best

851-E1-M-SCDT-11-R1-Model.pdf
87K