Slab Checking Policy:

Following slabs are to be checked by Design team for each wing:

1. All non-typical slabs, including but not limited to:
    i. 1st slab cast
    ii. Terrace level slab
    iii. Any other non-typical floor slab (if such slab occurs more than once in the building eg. refuge level, then checking to be done only once on the first level on which same 'exact' slab is cast)
2. 1st typical slab and every 20th slab thereafter

For the aforesaid slabs, the checking should be conducted by:

i. One member from Lodha's Architecture team
ii. One member from the external architect
iii. One member from the external structural engineer

For the 1st typical slab and any service/mechanical floors, following additional members shall also be part of the checking:

iv. One member from Lodha's MEP Design team
v. One member for the external MEP engineer

For Lift Machine room slab, the checking should also involve the Lift vendor.
Regardless of what is stated hereinabove, every slab has to checked and approved by an authorized representative of the external structural engineer, authorized CM associate and authorized CM-MEP associate.