LODHA

Gauri Kulkarni <gauri.kulkarni@lodhagroup.com>

RE: Palava 2A & 2B EC - Excavation - As per today's concall

1 message

Vijay Kumar Tripathi <vijaykumar.tripathi@lodhagroup.com> Fri, May 21, 2021 at 5:32 PM
To: Gauri Kulkarni <gauri.kulkarni@lodhagroup.com>, Sujit Jadhav <sujit.jadhav@lodhagroup.com>
Cc: Sonal Bhide <sonal.bhide@lodhagroup.com>

Dear Gauri/Sujit,

As discussed during the concall today, please find the excavation and backfilling quantities for your further use. As discussed cutting/filling quantities have been excluded as they do not generate any excess material for disposal.

Palava 2A & 2B - EC - Excavation and backfilling quantities

	Excavation cu. m.	**Back Filling cu. m.**	**Excess cu. m.**	**Remarks**
Palava 2A	10,36,208	5,45,965	4,90,243	All excess soil will be used within plot(s) for levelling/grading
Palava 2B	4,15,445	2,18,893	1,96,552	
Total	**14,51,653**	**7,64,857**	**6,86,795**	

Internal Team Notes:

1) Palava 2B numbers calculated from current proposed formation levels & contour survey

2) Depth of excavation considered as 2m in both 2A & 2B

3) Palava 2A numbers extrapolated from 2B based on land areas

4) Additional factor of 90% used for Palava 2A numbers to account for land parcel size

5) Excavation slope of 1 in 4 assumed for calculations

6) Backfilling for 2B calculated using existing buildings foundation data from Palava 2A

Revert back with queries, if any.

Thanks & Regards,

VIJAY TRIPATHI

AVP - Structural Design | Design

d +91 22 6133 4433

m +91 809 753 7041

www.lodhagroup.com

Please do not print this email unless it is absolutely necessary.

From: Vijay Kumar Tripathi [mailto:vijaykumar.tripathi@lodhagroup.com]
Sent: 21 May 2021 10:43
To: 'Gauri Kulkarni'; 'Sujit Jadhav'
Subject: Palava 2A & 2B EC - Excavation - For Discussion

Dear Gauri/Sujit,

Please find working of Excavation, backfilling, etc. for Palava 2B as per current data. Would request to have a quick discussion based on this data so as to prorate/or otherwise for Palava 2A.

Thanks & Regards,

VIJAY TRIPATHI

AVP - Structural Design | Design

d +91 22 6133 4433

m +91 809 753 7041

www.lodhagroup.com

Please do not print this email unless it is absolutely necessary.