NEWARCH® LANDSCAPES LLP
we shape open spaces

Minutes Of Meeting

Subject: 1334-ACME OZONE

Meeting Date: 02 Nov 2022 15:00

Doc Code

1334-ACME OZONE-MOM-221102

Venue:
Lodha Excelus (HO)

Meeting No:
020

Attendees:

NAME	EMAIL	COMPANY
Mr. Abhishek Kshirsagar	abhishek.kshirsagar@lodhagroup.com	Lodha Group
Mr. Hatim Merchant	hatim@kapl.in	Kapadia Associates Design LLP
Mr. Mandar Ghanekar	mg.pdamep@gmail.com	PDA Consultants
Mr. Nitin Dhatavkar	nitin.dhatavkar@lodhagroup.com	Lodha Group
Ms. Ashni Vasu	ashni@newarchllp.com	Newarch® Landscapes LLP
Ms. Gauri Kulkarni	gauri.kulkarni@lodhagroup.com	Lodha Group
CC:		
Mr. Sushant Patil	sushant.patil@lodhagroup.com	Lodha Group
Mrs. Vaibhavi Dhond	vaibhavi@newarchllp.com	Newarch® Landscapes LLP
Ms. Asmita Bandekar	asmita@kapl.in	Kapadia Associates Design LLP

**These minutes will be considered as a true record unless otherwise advised in writing within 2 working days of issue.

#	AGENDA	STATUS	ACTION BY	DUE DATE	REFERENCES
1	**02-PODIUM : Schematic drawings**	PENDING	Ms. Gauri Kulkarni	04 Nov 2022	
	1. Landscape drawing is to be revised as per revised structural drawings 2. Updated architectural and structural drawings to be shared for further landscape working 3. Once the drawings are received Newarch® would submit revised CLDP and sections 4. Drainage and lighting scheme to be added 5. Location of drainage channels are to be optimized and reduced 6. Drainage detail at the junction of the building line and podium to be considered 6. Level drop as per old and new podium slab to be incorporated 7. The junction of the main podium ramp and the podium to be detailed 8. Design for the private gardens to be added				

	HISTORY: *[17 Sep 2022 19:07 Ms. Ashni Vasu SUBMISSION]* *SUBMISSION | 1334-50S-02-R1-PODIUM* *Contents: Updated landscape plan and sections, modified as per expansion joint and discussed/approved sketch* *Purpose: Acceptance and further coordination* *Action By: Ms. Gauri Kulkarni Due: 20 Sep 2022* *[06 Sep 2022 17:30 Ms. Ashni Vasu MEETING]* *1. Updated drawings and base plan was received* *2. Updated column locations have a minimal impact on landscape* *3. Expansion joint between old and new developments to be incorporated* *4. Newarch shared a sketch with a design solution. Attached.* *5. The sketch is conceptually ok. Newarch to submit schematic plan and section incorporating the same.* *Action By: Ms. Ashni Vasu Due: 17 Sep 2022*				
2	**02-PODIUM : Drainage intent**	RESOLVED			
	Drainage scheme is principally accepted by all teams. Newarch® to give the final layout.				
	HISTORY: *[06 Sep 2022 17:30 Ms. Ashni Vasu MEETING]* *Drainage scheme was received.* *The scheme was mostly in sync with the drainage sketches shared by Newarch.* *Comments were shared. Attached.* *Following queries were raised:* *1. 'Spout drain for sub soil' indicated with a green circle are missing in some planters* *2. Do the orange square indicate a cut out in the slab* *3. The 'spout for surface drain' in the section is shown with a cut out in the slab. This cut out would not be required and would terminate at the drain cell level.* *Action By: Ms. Gauri Kulkarni Due: 17 Sep 2022*				
3	**03-GROUND : Concept plan**	PENDING	Ms. Gauri Kulkarni	04 Nov 2022	
	Concept design for the shopfront, entry greens and drop offs to be shared. Base plans required for further working.				