LODHA BUILDING A BETTER LIFE	PALAVA II	PALAVA City of opportunity	Contract Ref:	
			Request for Information	
			RFI No: EL-014	

Cluster: All Buildings Typical	Building: E
To Design Team:	Date: 17-11-2014

Request For Information

Type of RFI	☐ Contractual/Commercial	■ Technical

Discipline	☐ Arch.	☐ Structural	☐ HVAC	■ Electrical	☐ Plumbing	☐ Facade	☐ Others(.....)

We request clarification of the following:

Subject: Bell Switch A2 type building Flat#1&2

As attached drawing Bell switch for flat #1&2 in A2 type building in s-form is having no place to install box, as only 78mm space available, as for switch need at least 130-150mm finished. (box size 78mm+plat finish cover). Please clarify.

Signature of Initiator A.R.Patel

Comments from PMO:

Signature of PMO

Design Comments Arch ☐ Structural ☐ HVAC ☐ MEP ☐ Facade ☐

Signed (LODHA Engineer)

Consultant's Comments. ☐ KAPL ☐ SJC ☐ StuctBom ☐ WSP ☐ TCE ☐ Others (.....)

Signed (Consultant's Engineer)

PALAVA City of opportunity		
	Project Director	**Date: -**
	CC: GM (Commercial)	