Change Request Form for Design Changes

- Date of change request: 02/01/20 18
- Request made by (name and department): HEMALI GOKANI, DESIGN
- Nature of change (describe in 100 words or less):
  PLOT B - TOWER A, B & C
  • NUMBER OF REFUGE FLOORS ARE INCREASED
  • ADDITIONAL REFUGE FLOOR ADDED IN EACH TOWER AS PER LIAISON REQUIRMENT
- Does this change qualify as a 'major change' (see policy): YES
- Assessment of impact (estimate at time of decision to proceed with change):
  - Additional time for release of design packages (state time in weeks and name of package): ORIGINAL DATE : 11 DEC 2017 / REVISED DATE : 5 FEB 2018
  - Net delay in possession date / KCA completion date (state in weeks):
  - Change in Construction Costs (Rs. Lacs): NEGLIGIBLE CHANGE
- Reasons for change:

Reason	Applicable (Yes / No)	Estimate +ve Impact	How can changes of this nature be avoided during construction phase in future
Regulatory / Liaison Reason		NA	CORRECT FEEDBACK FROM LIAISON TEAM DURING EARLY
Time Saving		7-8 weeks	STAGE OF DESIGN DEVELOPMENT
Cost Saving		____ Lacs	
Customer Benefit			
Brand Standards			

Decision: **Approved / Declined;** On : 13/02/2018 ; By: SANDIP SABNIS (state name and department; min. Level 2 of Design / if 'major change' approval of min. Level 1 of Design)

13/02/18

Note:

a. This form applies to all requests for design changes, not just major changes.
b. Decision on all change requests is to be made within 30 days of the date of request.